

City Manager's Report regarding Procurements

City Council Meeting

October 28, 2021

PUBLISHED / POSTED:

Roof Repair, Replacement and ReCoating- Fire Stations #1 & 2, Centennial Pavillion, and (City Hall as add alternate) – Bid due date extended to November 14, 2021 pending new bid specifications.

IN REVIEW

IN PROGRESS

Municipal Airport Redevelopment Project – Pre-Construction meeting held October 19, 2021. KE&G to start work approximately November 8th.

North Garden Ave/Fry Blvd Improvements Phase I Rebid– KE&G began work on July 19, 2021, with estimated completion February 2022.

New Lighted Airport Entrance sign–High Desert Sign is 50% complete with fabricating the sign. City staff is scheduled to visit the signmaker on November 11th.

Apron And Taxiway J Rehabilitation Project –J. Banicki Construction Inc. began work on October 4, 2021; with estimated completion on November 17, 2021.

EMS Substation Design-Build –Core Construction has begun work on September 17, 2021; with estimated completion by the end of April 2022.

Police Patrol Vehicles – The vehicles included in the FY2022 budget were ordered on the first day that GM (General Motors) accepted orders. The backordered vehicles from FY2021 are trickling in to the outfitter in Phoenix and should receive within several weeks.