

## **City Manager's Report regarding Procurements**

City Council Meeting

November 18, 2021

### **PUBLISHED / POSTED:**

**Roof Repair, Replacement and ReCoating- Fire Stations #1 & 2, Centennial Pavillion, and (City Hall as add alternate)** – Cancelled. New bid will be posted in the future along with new roofing specifications.

### **IN REVIEW**

### **IN PROGRESS**

**Municipal Airport Redevelopment Project** – KE&G started work approximately November 8<sup>th</sup> with estimated completion February 2022.

**North Garden Ave/Fry Blvd Improvements Phase I Rebid**– KE&G began work on July 19, 2021, with estimated completion February 2022.

**New Lighted Airport Entrance sign**–High Desert Sign is 75% complete with fabricating the sign. City staff reviewed the sign-in progress on November 9th and it's looking great.

**Apron And Taxiway J Rehabilitation Project** –J. Banicki Construction Inc. began work on October 4, 2021; with estimated completion before December.

**EMS Substation Design-Build** –Core Construction has begun work on September 17, 2021; with estimated completion by the end of April 2022.

**Police Patrol Vehicles** – The vehicles included in the FY2021 and FY2022 budget have arrived at the outfitter in Phoenix, however some parts are delayed due to shipping issues.