

City Manager's Report regarding Procurements

City Council Meeting

December 9, 2021

PUBLISHED / POSTED:

Design Engineering Services for Animal Control Center Improvement and Expansion Project– The Request For Qualifications was issued on November 19, 2021. Qualifications are due on December 20, 2021.

IN REVIEW

IN PROGRESS

Municipal Airport Redevelopment Project – KE&G started work approximately November 8th with estimated completion February 2022.

North Garden Ave/Fry Blvd Improvements Phase I Rebid– KE&G began work on July 19, 2021, with estimated completion February 2022.

New Lighted Airport Entrance sign–High Desert Sign is 80% complete with fabricating the sign. Progress on the sign is going well. Installation is expected before end of December.

Apron And Taxiway J Rehabilitation Project –J. Banicki Construction Inc. began work on October 4, 2021; with estimated completion before end of December.

EMS Substation Design-Build –Core Construction has begun work on September 17, 2021; with estimated completion by the end of April 2022.

Police Patrol Vehicles – The vehicles included in the FY2020 and FY2021 budget have arrived at the outfitter in Phoenix, however some parts are delayed due to shipping issues.