

# City Manager's Report regarding Procurements

City Council Meeting

January 13, 2022

## PUBLISHED / POSTED:

Bid for Avenida Escuela Extension and Charleston Road Pavement Replacement - Bid to post on January 7, 2022. Bids due approximately 6 weeks after.

Construction Manager At Risk (CMAR) Services for Animal Care Center Improvement & Expansion Project – The Request For Qualifications was issued on December 15, 2021. Qualifications are due on January 28, 2022.

## IN REVIEW

Design Engineering Services for Animal Control Center Improvement and Expansion Project– Two Qualifications were received on December 20, 2021. Award expected soon.

## IN PROGRESS

Municipal Airport Redevelopment Project – KE&G started work approximately November 8<sup>th</sup> with estimated completion February 2022.

North Garden Ave/Fry Blvd Improvements Phase I Rebid– KE&G began work on July 19, 2021, with estimated completion February 2022.

New Lighted Airport Entrance sign–High Desert Sign is 90% complete with fabricating the sign. Installation is expected in January 2022.

Apron And Taxiway J Rehabilitation Project –J. Banicki Construction has substantially completed the project.

EMS Substation Design-Build –Core Construction has begun work on September 17, 2021; with estimated completion by the end of April 2022.