

City Manager's Report regarding Procurements

City Council Meeting

September 23, 2021

PUBLISHED / POSTED:

Roof Repair and ReCoating- Fire Stations #1 & 2, Centennial Pavillion, and (City Hall as add alternate) – Bid issued on September 3 with bids due October 1, 2021

Municipal Airport Redevelopment Project - The bid for the 13-acre project was posted on August 18, 2021 with a due date of September 17, 2021

IN REVIEW

Purchase of two (2) Transit Buses – Two proposals were received for three different bus models. Department is reviewing.

IN PROGRESS

North Garden Ave/Fry Blvd Improvements Phase I Rebid– KE&G began work on July 19, 2021, with estimated completion February 2022.

New Lighted Airport Entrance sign– Awarded to High Desert Sign. Fabrication of sign was delayed due to equipment breakdown, estimated completion end of September.

Apron And Taxiway J Rehabilitation Project – Pre-construction meeting with J. Banicki Construction Inc. was held on August 23, 2021 with construction to begin approximately September 27, 2021.

EMS Substation Design-Build –Core Construction delivered their Guaranteed Maximum Price of \$2,956,523. Contracts are signed. Construction is estimated to begin September 14-17th, 2021

Police Patrol Vehicles – The vehicles included in the FY2022 budget were ordered on the first day that GM (General Motors) accepted orders. The backordered vehicles from FY2021 are trickling in to the outfitter in Phoenix and should receive within several weeks.